



**WILLIAMSON COUNTY ROAD BOND PROGRAM
REVISED November 2, 2009**



PRECINCT 1 - COMMISSIONER LISA BIRKMAN

2000 ROAD BOND COMPLETED PROJECTS	ENGINEER / CONTRACTOR				CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
Pond Springs Road/Turtle Rock Road Signal	WHM & Huggins / Austin Bridge & Road				01/03/02	04/30/02	07/26/02	Project complete.	
McNeil Road Phase I (SH 45 to north of CR 172)	Gray-Jansing & Associates / RGM				02/09/04	01/29/05	02/18/05	Project complete.	
Avery Ranch Blvd. (183A to Parmer Lane)	By Developer				11/01/06	-	05/10/07	Project complete.	
McNeil Road Phase II (SH 45 to Howard Lane)	Gray-Jansing & Associates / Ranger				01/23/06	02/02/07	07/25/07	Project complete. The contract close-out package has been delivered to the County.	
Lakeline Blvd. (Lyndhurst to Parmer Lane)	Carter & Burgess / J.C. Evans				10/25/06	07/20/07	08/25/07	Project complete. Contract close-out package has been prepared and is under QA/QC review.	
2006 ROAD BOND COMPLETED PROJECTS	ENGINEER / CONTRACTOR				CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
RM 620 Interim Improvements Phase I (Turn Lanes at Wyoming Springs, Oaklands & Deep Wood; Pedestrian Improvements)	Half Associates / Aaron Concrete				6/2/2008	01/26/09	01/27/09	The final pay estimate has been received from the Aaron Concrete. The balancing change order has been processed through the County. Final project close-out and release of retainage is pending Contractor submission of affidavit of all bills paid, final waivers of lien and maintenance bond. Record drawings were reviewed by HNTB and returned to the Contractor for revisions.	
2006 ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
CR 111 / Westinghouse Rd. (From Hewlett Loop to FM 1460)	Huggins/Seiler & Associates	J.C. Evans	Kenneth Mareck	04/15/08	06/06/08	06/16/08	Substantial Completion Due: 6/15/2010	The temporary widening on FM 1460 is scheduled to be paved this week. JC Evans switched traffic onto a detour just east of Scenic Lake, and began processing base on the westbound lanes of CR 111 from Scenic Lake to FM 1460. Verizon finished relocating the utility lines and pedestals that were in the proposed roadway on the southeast corner of the FM 1460 intersection.	
SE Inner Loop @ FM 1460 (Intersection Improvements)	LAN, Inc.	JO'B Site Construction	Kenneth Mareck	04/21/09	05/22/09	06/01/09	Substantial Completion Due: 11/10/2009	The contractor milled for butt joints at the intersection in preparation for paving. The intersection was paved over the weekend, and striping is scheduled for the upcoming week.	
Pond Springs Road (McNeil Rd to US 183)	URS	RGM Constructors	Jerry Batten	05/12/09	06/01/09	06/24/09	Substantial Completion Due: 11/20/2009	Saw cutting and removal of asphalt on the southbound lane continues throughout the project. Water diversion work has begun at Culvert # 2 in order to begin culvert extensions. Sidewalk excavation and installation continues throughout the east side of the project. Reconstruction of the Sparkling Creek intersection has begun. Driveway pipe work and ditch work continues on the west side of Pond Springs.	
2000 ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
I-35 Northbound Ramps and Frontage Road Ph. 1 (Westinghouse Rd to RM 2243)	HNTB	04/25/06	Nov 2009	TxDOT Letting (TBD)		TBD	TBD	Categorical Exclusion Approved: 01/16/2009 (Ramps) Env Assessment Reevaluation Approval Date : Dec 2009 (FRs)	The plan and profile sheets including the interim ramp were submitted to TxDOT for approval on 10/6/09. Will follow up with TxDOT on status of comments. HNTB is proceeding with 90% PS&E. The weave analysis of the interim ramp alternatives was completed and results were submitted to TxDOT on 7/29/09. Three interim ramp alternatives were sent to TxDOT on 6/30/09. TxDOT agreed on 6/23/09 at a meeting to allow the interim ramp north of FM 2243 if a minimum 1200' spacing to the SH 29 exit ramp was provided. The revised EA Re-eval was submitted to TxDOT on 10/1/09. A Participation Agreement for mitigation through the RHCP was approved on 4/28/09 with a mitigation fee of \$252,556.00. The Letter of Authorization was received from TxDOT on Wednesday, 2/25/09 for the Ramps portion of the project.
O'Connor Extension (RM 620 to SH 45)	Klotz Associates, Inc.	12/27/04	Nov 2009	Mar 2010	Apr 2010	May 2010	Dec 2011	Env Assessment FONSI Approval Date: Mar 2010 Public Hearing Date: Jan 2010	An update meeting to discuss project schedule, funding, and status was held on 9/22/09. Comments on the 100% PS&E submittal were returned this week. The revised EA was submitted to TxDOT District on 9/11/09 and the District forwarded the document to ENV on 9/17/09. An update meeting to discuss this project with TxDOT was held on 6/30/09. HNTB, PBS&J, and Martin & Salinas met to discuss the Public Hearing for this project on 6/12/09, which will include both the O'Connor Overpass & O'Connor Extension. A Participation Agreement for mitigation for both O'Connor Projects through the WCCF RHCP was approved on 4/28/09 with a mitigation fee in the amount of \$80,430.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY ROAD BOND PROGRAM
REVISED November 2, 2009**



PRECINCT 1 - COMMISSIONER LISA BIRKMAN

2006 ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
RM 620 Improvements (Ultimate Schematic and Environmental Assessment)	Half Associates	Feb 2009	TBD		N/A			Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	Half is proceeding with the schematic and EA for the section from Cornerwood to Wyoming Springs. Work on the section from IH 35 to Deepwood is on hold temporarily. Half has revised the schematic layout from IH 35 to Deepwood based on City of Round Rock input. County staff, TxDOT, City of Round Rock, Half, and HNTB met on 6/12/09 to discuss the interim improvements. A follow-up meeting was held on 6/29/09. Half submitted the 30% schematic for review on Friday, 5/1/09 and HNTB returned comments on 5/19/09.
O'Connor Overpass (at SH 45)	PBS&J	Feb 2009	Mar 2010	Jul 2010	Aug 2010	Sep 2010	May 2012	To Be Cleared in Conjunction with O'Connor Extension Project	PBS&J received schematic comments from TxDOT on 10/8/09 and are moving forward with schematic revisions and PS&E concurrently. At the Transportation Commission Meeting on 9/27/09, the Commission unanimously voted to fund the project. An update meeting to discuss project schedule, funding, and status was held on 9/22/09. The revised EA was submitted to TxDOT District on 9/11/09 and the District forwarded the document to ENV on 9/17/09. A meeting with Wilco, ENV, USFWS, FHWA and the RHCP staff was held last month to discuss environmental process. An update meeting to discuss this project with TxDOT was held on 6/30/09. HNTB, PBS&J, and Martin & Salinas met to discuss the Public Hearing for this project on 6/12/09, which will include both the O'Connor Overpass & O'Connor Extension. A Participation Agreement for mitigation for both O'Connor Projects through the WCCF RHCP was approved on 4/28/09 with a mitigation fee in the amount of \$80,430.
RM 620 Safety Improvements (Cornerwood to Wyoming Springs)	Half Associates	Feb 2009	Feb 2011	TxDOT letting Spring/Summer 2011		TBD	TBD	Env Assessment FONSI Approval Date: Spring 2011 Public Hearing Date: Jan 2011	A meeting with Half is scheduled for 11/2/09 to discuss design issues. Meetings with Half were held on 10/6/09 and 10/19/09 to discuss the safety project from Cornerwood to Wyoming Springs, including pavement design and geotechnical work. The 30% schematic was submitted for review on 10/26/09. A kickoff meeting with Half was held on 9/3/09 for the state EA for this project. A project meeting was held with Half, Fugro, and Sheets & Crossfield on 8/28/09 to discuss access requirements for the geotechnical studies. Sheets & Crossfield is acquiring ROEs for survey, environmental, & geotech work.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY ROAD BOND PROGRAM
REVISED November 2, 2009**



PRECINCT 2 - COMMISSIONER CYNTHIA LONG

2000 ROAD BOND COMPLETED PROJECTS	ENGINEER / CONTRACTOR				CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
Cedar Hollow at SH 29	Haynie Consulting, Inc. /				-	-	-	Project complete.	
CR 175 (FM 1431 to Regional Park)	Baker-Aicklen / Joe Bland				06/07/02	06/16/03	10/09/03	Project complete.	
River Bend Oaks Subdivision	Haynie Consulting, Inc. / Ellis-McGinnis				05/30/02	-	02/28/03	Project complete.	
SH 29 at FM 1869 (Traffic Signal)	WHM /				05/01/02	-	08/20/02	Project complete.	
CR 200 (CR 201 to Lackey Creek)	KC Engineering / Joe Bland				03/17/03	09/22/03	09/22/03	Project complete.	
CR 214 (SH 29 to Rolling Hills Rd.)	Carter & Burgess / Capital Excavation				02/23/04	-	05/11/05	Project complete.	
Ronald W. Reagan Blvd. South Phase I (FM 1431 to FM 2243)	TC&B / Capital Excavation				10/14/02	01/01/05	6/8/2005	Project complete.	
CR 258 (US 183 to Sunset Ridge)	Haynie Consulting, Inc. / Austin Bridge & Road				01/09/06	09/23/06	11/02/06	Project complete.	
San Gabriel Parkway Phase I (Halsey Dr. to CR 273)	Malone Wheeler / J.C. Evans				05/08/06	02/15/07	Pending	Final completion is pending confirmation of the completion of the construction resolution of the Railroad Crossing issues. Scheduling CapMetro inspection.	
Ronald W. Reagan Blvd. North Phase I (SH 29 to FM 3405)	PBS&J / Chasco				04/22/05	03/08/07	06/14/07	Project complete.	
Ronald W. Reagan Blvd. South Phase II (FM 2243 to SH 29)	TC&B / Ranger				01/23/06	02/13/08	09/17/08	The Certificate of Completion (dated 9/17/08) was issued on 4/8/09. Final project close-out and release of retainage is pending Contractor submission of affidavit of all bills paid and final waivers of lien. Revised record drawings have been received and are under review. The Contract balancing Change Order has been sent to the Contractor.	
US 183 Widening at CR 274 (Turn Lane Improvements)	Malone Wheeler / Austin Bridge & Road				07/09/07	02/18/08	04/28/08	Under Warranty. Project complete.	
Kauffman Loop (S. of SH 29, East and West of Reagan)	TC&B and Randall Jones / Williamson County				Jan 2008	Sep 2008	June 2009	Project complete by County forces.	
2006 ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
CR 175 Phase 2A Extension (Regional Park to Creekside Meadows)	Haynie Consulting, Inc.	RGM Constructors	Jerry Jansen	02/03/09	Limited NTP Issued: 4/20/2009 Full NTP issued: 7/6/2009	04/20/09	Substantial Completion Due: 1/1/2010	RGM worked on grading and spreading topsoil in the east side ditches from the north towards the south. Their sub Greater Austin continued placing the curb on the proposed northbound lanes. Work on the Culvert #2 footing was delayed due to weather.	
Signal at US 183 and FM 3405	Brown & Gay	Republic ITS	TBD	08/11/09	Anticipated Nov 2009	Nov 2009	Feb 2010	A pre-construction meeting was held on 10/2/09. The Notice to Proceed (NTP) will be issued in early to mid November, allowing lead time to order the signal poles and mast arms. A groundbreaking ceremony is tentatively scheduled for 11/16/09.	
CR 214 Ph 2A - PS&E (Rolling Hills Rd to San Gabriel Ranch Rd.)	Rogers Design Services	FT Woods	TBD	10/13/09	Anticipated Nov 2010	Nov 2009	Nov 2010	The Court awarded the construction contract to FT Woods for a contract amount of \$1,181,000 (43% under the engineer's estimate). Currently waiting on return of signed contract documents. A pre-construction meeting will be scheduled for mid to late November. A ROW update meeting was held on 10/8/09. Three parcels have been acquired and the remaining 3 parcels are underway. Rogers submitted the Contributing Zone Plan (CZP) to TCEQ on 9/3/09.	
2006 ROAD BOND PROJECTS BIDDING / CONTRACTING	ENGINEER / CONTRACTOR	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Left Turn Lanes on US 183 at FM 3405	Brown & Gay	10/31/09	11/19/09	Nov 2009	Dec 2009	Jan 2010	Apr 2010	This project began advertising for bids on 10/31/09. PreBid Meeting is scheduled for 11/9/09 and bids are due on 11/19/09. Received confirmation from AT&T on 10/28/09 that their lines are not in conflict and will remain in place.	
2000 ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 179 (Ronald Reagan Blvd. to CR 175)	Karen Friese & Associates	06/01/04	08/29/05		TBD			Due Diligence Investigations Completion Date: TBD	The 100% design package was completed under 2000 Road Bond Program. Completion of Due Diligence documents is dependent upon right of entry. All ROW acquisitions have been completed. AT&T has completed utility relocations.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY ROAD BOND PROGRAM
REVISED November 2, 2009**



PRECINCT 2 - COMMISSIONER CYNTHIA LONG

2006 ROAD BOND PROJECTS IN DESIGN (cont.)	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
San Gabriel Parkway, Phase 2 (CR 273 to CR 270)	Malone/ Wheeler	05/01/01	07/25/05		TBD			Due Diligence Investigations Complete	The Section 106 environmental process has been completed. The ACHP has signed the MOA and FHWA has distributed signed copies to all signatories. CTRMA's 183A reevaluation document was approved in January 2009. Klotz is working on redesigning CR 274 from the east end of the Phase 1 project to the 183A ROW. CTRMA's engineer to design intersection with 183A Frontage Roads as part of the 183A Extension Project.
CR 214 Ph 2B - Route Study and Schematic (San Gabriel Ranch Rd to US 183)	Rogers Design Services	Sep 2007	June 2009		N/A			TBD	Rogers submitted the draft Route Study Report comparing the four options for review on 11/7/08. Route Study recommendation to be forwarded.
SH 29 Improvements Study & Schematic (DB Woods to Burnet County Line)	Chiang Patel & Yerby, Inc.	Sep 2007	July 2009		N/A			N/A	CP&Y submitted a revised schematic for US 183 from FM 3405 to CR 259 on 10/19/09, and comments will be returned this week. A meeting with TxDOT district staff was held on 9/3/09 to review the preliminary schematic for US 183 from FM 3405 to CR 259, and get their informal comments before moving forward. CP&Y submitted the Final Ultimate schematic for SH 29 on 9/1/09. CP&Y submitted the preliminary schematic for US 183 from FM 3405 to CR 259 on 6/22/09, and comments were returned on 7/16/09. CP&Y submitted the Final Interim schematic for SH 29 on 5/20/09. The Safety Improvements Study was presented at the 3/24/09 Commissioners Court.
Hero Way (US 183 to CR 269) (formerly Reveille Blvd)	Pape Dawson	May 2009	Feb 2010	Mar 2010	Apr 2010	Apr 2010	Aug 2011	Due Diligence Investigations Completion Date: TBD State CE Approval Date: Anticipated Dec 2009	Pape Dawson is working on 60% PS&E for a November submittal. Submittal of the CZP to TCEQ is anticipated this week. An onsite coordination meeting with TxDOT and CapMetro was held Thursday, 10/15/09. ROW acquisition is complete. Utility coordination is underway. A ROW coordination meeting was held with Sheets & Crossfield on 7/24/09. A utility coordination kick-off meeting with Alba and Pape Dawson was held 7/1/09. Meetings were held with CapMetro on 5/5/09, 5/12/09, & 8/10/09 to discuss railroad crossing and design / construction responsibilities. Pape Dawson will design the railroad crossing.
SH 29 Safety Improvements PS&E (CR 260/266 Intersection Improvements, Park Place Dr RTL, Jack Nicklaus Blvd RTL, Liberty Hill TWLTL)	Chiang Patel & Yerby, Inc.	Sep 2009	Mar 2010	TxDOT letting		TBD	TBD	N/A	CP&Y is preparing 30% PS&E for November submittal.
2006 ROAD BOND PROJECTS Managed by the City of Cedar Park	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Cottonwood Creek Trail (CR 185)	Klotz	Dec 2008	Fall 2009	Fall 2009, pending Cedar Park construction funding		TBD	TBD	TBD	Cedar Park is reviewing the 100% plans. The City is working on a resolution to an issue with PEC over granting easements in public ROW. The Engineer's estimated cost of construction based on 90% plans for the entire project is \$5.7 million.
RM 1431 (183A to Cottonwood Creek Trail)	CP&Y	Dec 2008	Oct 2009	Winter 2009, pending Cedar Park construction funding		TBD	TBD	TBD	The 100% PSE package was delivered to TxDOT on 9/14/09. The PCE environmental document is currently under review by TPWD and comments are due back by 10/18/09. Approval from TCEQ (of the Contributing Zone Plan) is expected within the next couple of weeks. The City still anticipates a December letting. CAMPO approved \$7,058,000 in ARRA funding on June 8.
Brushy Creek Road (Parmer Ln. to Arrowhead Trail)	LAN	Feb 2009	Fall 2009	Winter 2009, pending Cedar Park construction funding		TBD	TBD	Complete	LAN is currently finalizing the 90% design plans and Cedar Park expects delivery within the next few weeks. The environmental portion of the project is complete. The surveyor has begun preparing field notes and sketches for the right-of-way taking along the project. PEC is working on the design of overhead relocations. Relocations will begin once the additional right-of-way parcels are acquired by the City.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY ROAD BOND PROGRAM
REVISED November 2, 2009**



PRECINCT 3 - COMMISSIONER VALERIE COVEY

2000 ROAD BOND COMPLETED PROJECTS	ENGINEER / CONTRACTOR				CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
Georgetown Inner Loop - Project 2 (Middle Fork to SH 29) D.B. Wood	PBS&J / Austin Bridge & Road				01/23/02	-	08/04/03	Project complete.	
Georgetown Inner Loop - (CO to Project 2) (Middle Fork to SH 29) D.B. Wood	Steger Bizzell / Austin Bridge & Road				-	-	08/04/03	Project complete.	
Georgetown Inner Loop - Project 4 (FM 2243 to IH-35)	HDR / N/A				-	-	-	Project complete.	
CR 152 Bridge	Steger & Bizzell / Chasco				03/08/04	09/13/04	09/18/04	Project complete.	
Georgetown Inner Loop - Project 1 (FM 2338 to D.B. Woods) Cedar Breaks	PBS&J / Austin Bridge & Road				05/28/02	06/24/04	06/24/04	Project complete.	
Georgetown Inner Loop East (SH 29 to FM 971)	Steger Bizzell / Chasco				04/14/03	06/13/04	01/04/05	Project complete.	
Georgetown Inner Loop East Extension (CR 151 to I-35 BUS)	Steger Bizzell / Joe Bland				06/27/05	10/20/05	12/21/05	Project complete.	
Ronald W. Reagan Blvd. North Phase II (FM 3405 to FM 2338)	PBS&J / JC Evans				03/12/07	05/23/08	05/04/09	Certificate of Completion has been issued. Final project close-out and release of retainage is pending Contractor submission of affidavit of all bills paid, final waivers of lien, and maintenance bond. The Contract balancing Change Order has been sent to the Contractor.	
2006 ROAD BOND COMPLETED PROJECTS	ENGINEER / CONTRACTOR				CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
12" Water Main Relocation for SH 29 Widening	Steger Bizzell / Herschap				03/05/08	06/11/08	10/01/08	Project Complete. Certificate of Acceptance has been issued. Final Project Close-out package to the County is being prepared.	
SH 29/CR 104, Phase 1 (At New High School and CR 104 Intersection)	Steger Bizzell / Cash Construction				03/01/08	07/28/08	09/23/09	TxDOT has accepted the SH 29 portion of the project as complete. Certificate of Acceptance was issued to the Contractor on 10/5/09.	
2006 ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Williams Drive (RM 2338) (D.B Wood to FM 3405)	KBR	JC Evans	PBS&J	01/20/09	3/2/2009	3/16/2009	10/6/2010	SWCA visited the project to look at the cave found in the CTSUD easement. SWCA has reported the feature to TCEQ & secured permission to excavate for biological investigation. No project delays are anticipated. Dirt work items, waterline installation, and regrading waterline easements have been slowed by the wet weather; however, JC Evans continues to work on the installation of the 24 in waterline along the south ROW. They are also working on subgrade in various locations. They are also working on transferring water services from the old waterline to the new waterline from Woodland Park to Lakewood North. Traffic signal foundations at Del Webb and Woodlake intersections are ongoing. The agreement between PEC and Chisholm Trail is being revised due to property owner input. Poles will be installed once the agreement is signed. Suddenlink is substantially complete, and is waiting on PEC and Verizon to finalize their relocation efforts in order to remove their existing facilities. Verizon is continuing to pull both fiber and copper cables to complete their system from DB Woods to FM 3405. Their work has been slowed by the wet weather. Both the Sedro and FM 3405 huts are in the process of being brought on line. Once their work is complete, Verizon will begin the removal of their existing facilities. Atmos is complete.	
2000 ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Ronald W. Reagan Blvd. North Phase III (FM 2338 - SH 195)	Stanley & Associates	Nov 2006	Jan 2010	Mar 2010	Apr 2010	May 2010	Nov 2011	Env. Assessment Approval Date: Oct 2008 Due Diligence Investigations Completion Date: Oct 2008	The PSA and work authorization for Stanley was approved in Court last week. A scoping meeting with Stanley was held on 10/5/09 to discuss revising the plans to construct the ultimate southbound lanes only as an interim project. Mitigation measures detailed in the permit with the Regional Habitation Conservation Plan (RHCP) will apply to this project. An update meeting with the developer was held on 9/16/09.
2006 ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 104, Phase 2 Schematic and PS&E (From SH 130 to South of New School property)	Steger Bizzell	June 2008	Nov 2009	Feb 2010	Mar 2010	May 2010	May 2011	Categorical Exclusion Approval Date : Fall 2009	Received notification from TxDOT on 10/26/09 that this bridge has been moved up to the FY 2010 letting schedule for off-system bridges. The revised 90% PS&E was submitted on 9/22/08, and comments were returned on 10/13/09. 100% submittal is pending receipt and responses to TxDOT comments on the 90% submittal. A ROW update meeting was held on 10/8/09. Five offers have been made and the remaining appraisal is being finalized. On 10/7/09, TxDOT provided clearance language for Historic and Cultural resources. On 10/8/09, the revised PCE and comment response matrix was returned to TxDOT District. TxDOT District approved the PCE and sent it to ENV who has 24 hours to send it to TPWD for coordination on potential impacts to the state listed timber rattlesnake. TPWD has 45 days to review and respond.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY ROAD BOND PROGRAM
REVISED November 2, 2009**



PRECINCT 3 - COMMISSIONER VALERIE COVEY

2006 ROAD BOND PROJECTS IN DESIGN (cont.)	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
I-35 Northbound Frontage Road Phase 2 (RM 2243 to SH 29)	HNTB	May 2007	TBD (On Hold)	TxDOT Letting TBD		TBD	TBD	Env Assessment Reevaluation Approval Date : Dec 2009 Open House Date: TBD	Design of Phase 2 is on hold. The revised EA Re-eval was submitted to TxDOT on 10/1/09. On 8/7/09, comments were received from ENV on the revised EA Reeval submitted to TxDOT ENV on 5/28/09. A Participation Agreement for mitigation through the RHCP was approved on 4/28/09 with a mitigation fee of \$252,556.00. An approval letter was received from TxDOT agreeing to the phasing changes on 3/25/09 pursuant to the completion of the ENV process and Interstate Access Justification (IAJ, approved 4/17/09) that the Ramps and Phase 1 of the Frontage Roads from north of Blue Springs to RM 2243 be let as the first project by Williamson County and TxDOT would then let Phase 2 of the Frontage Roads from RM 2243 to SH 29 at a later date. The Letter of Authorization was received from TxDOT on Wednesday, 2/25/09 for the Ramps portion of the project.
Ronald W. Reagan Blvd. North Phase IV (SH 195 to CR 237)	AECOM (TCB)	Nov 2008	Feb 2010	Sept 2010	Oct 2010	Nov 2010	May 2010	Env. Assessment Approval Date: Spring 2010 Due Diligence Investigations Completion Date: TBD	The preliminary schematic was submitted on 10/5/09, and comments were returned 10/14/09. Met with county staff, AECOM, and Rogers Design Services on 9/1/09, to discuss the county's plans to widen CR 237, and how that would impact the RR North Phase 4 project. AECOM submitted typical sections and the Design Summary Report on 8/24/09. A preferred alignment was selected on 8/14/09, following several small stakeholder meetings held in July & August.
SH 29 Georgetown Bypass (DB Wood to East of SH 130)	Kennedy Consulting	Feb 2009	Suspended					Suspended	Received a copy of all deliverables to date from Kennedy on 10/15/09. Notice of Suspension was issued to Kennedy on 9/28/09. Work on the environmental study is suspended effective 10/8/09. A meeting was held with the City of Georgetown on 10/5/09 to discuss the western half of the bypass. The Draft Preliminary Study Area Determination Report was submitted on 9/15/09. The Draft Coordination Plan, including the Purpose and Need Statement, was submitted on 8/4/09.
SH 195 Segment 1 (Bell County Line to 3 mi south of SH 138) ROW Acquisition and Utility Coordination	TxDOT	TxDOT managing Design of SH 195 - PS&E is 95% complete Late 2010				TBD	TBD	TxDOT managing Environmental Clearance	An update meeting with TxDOT was held on 9/18/09. TxDOT is currently revising the EA Re-eval to reflect design & ROW changes. Segment 1 will likely let in late 2010. A ROW update meeting was held on 10/8/09. Offers & condemnations are underway for Segment 1. Embarq, City of Florence, Oncor and CTSUD are ready to begin relocations along Segment 1 pending ROW acquisition of the remaining 3 - 4 parcels. The ILA with Chisholm Trail SUD has been executed. The easement needed for PEC relocations has been acquired. Utility Agreement forms and 60% plans were distributed to Embarq, Oncor Electric, City of Georgetown Water, Georgetown Electric, PEC, CTSUD, LCRA and the Brazos Valley River Authority.
SH 195 Segment 2 (3 to 4.60 mi south of SH 138) ROW Acquisition and Utility Coordination	TxDOT	TxDOT managing Design of SH 195 - PS&E is 95% complete				TBD	TBD	TxDOT managing Environmental Clearance	An update meeting with TxDOT was held on 9/18/09. TxDOT is currently revising the EA Re-eval to reflect design & ROW changes. A ROW update meeting was held on 10/8/09. No ROW acquisition work is currently being done for this segment. Utility Agreement forms and 60% plans were distributed to Embarq, Oncor Electric, City of Georgetown Water, Georgetown Electric, PEC, CTSUD, LCRA and the Brazos Valley River Authority.
SH 195 Segment 3 (4.60 mi south of SH 138 to south of Ronald Reagan) ROW Acquisition and Utility Coordination	TxDOT	TxDOT managing Design of SH 195 - PS&E is 95% complete				TBD	TBD	TxDOT managing Environmental Clearance	An update meeting with TxDOT was held on 9/18/09. TxDOT is currently revising the EA Re-eval to reflect design & ROW changes. A ROW update meeting was held on 10/8/09. Appraisals are underway for Segment 3. Utility Agreement forms and 60% plans were distributed to Embarq, Oncor Electric, City of Georgetown Water, Georgetown Electric, PEC, CTSUD, LCRA and the Brazos Valley River Authority.
SH 195 Segment 4 (South of Ronald Reagan to IH 35) ROW Acquisition and Utility Coordination	TxDOT	TxDOT managing Design of SH 195 - PS&E is 95% complete				TBD	TBD	TxDOT managing Environmental Clearance	An update meeting with TxDOT was held on 9/18/09. TxDOT is currently revising the EA Re-eval to reflect design & ROW changes. A ROW update meeting was held on 10/8/09. Appraisals are underway for Segment 4. Utility Agreement forms and 60% plans were distributed to Embarq, Oncor Electric, City of Georgetown Water, Georgetown Electric, PEC, CTSUD, LCRA and the Brazos Valley River Authority.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 4 - COMMISSIONER RON MORRISON

2000 ROAD BOND COMPLETED PROJECTS	ENGINEER / CONTRACTOR				CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Bridge Replacements Package I (CR 406, CR 390 & CR 427)	HDR / Ellis-McGinnis				06/25/02	11/22/02	12/05/02	Project complete.
CR 412 (FM 619 to CR 421)	Inland Civil / RGM				10/31/02	-	08/27/03	Project complete.
CR 368/369 (CR 101 to CR 366)	Haynie Consulting, Inc. /				06/03/02	-	Apr 2003	Project complete.
CR 300/CR 301 (FM 972 to FM 971)	Pate Engineers / Capital Excavation				08/04/03	01/10/04	10/05/04	Project complete.
Bridge Replacements Package IIA (CR 424)	HDR / FT Woods				11/03/03	-	01/06/04	Project complete.
Chandler Road (West of FM 1460 to CR110)	Denmon Engineering / J.C. Evans				08/04/03	03/16/05	03/14/06	Project complete.
CR 137 (County Line to FM 1660)	Pate Engineers / J.C. Evans				01/24/05	10/20/05	04/12/06	Project complete.
CR 112 - Phase I (Chandler Rd to FM 1460)	Baker-Aicklen / J.C. Evans				03/05/05	08/31/05	09/07/06	Project complete.
Limmer Loop Phase 1A (CR 136, CR 164 & CR 119)	Pate Engineers / Chasco				11/15/04	07/07/06	02/08/07	Project complete.
US 79 Section 3A: CR 402 to Mustang Creek	Carter & Burgess / Joe Bland				Jan 2005	-	Nov 2006	TxDOT Project complete.
Chandler Road - Phase II (CR110 to FM 1660)	Reynolds Smith & Hills / Rodman				09/18/06	12/10/07	05/23/08	Under Warranty. Project complete. Close-out package being prepared.
Limmer Loop Phase 1B (Haybarn Lane to CR 119)	Pate Engineers / Cash				03/12/07	03/05/08	04/07/08	Under Warranty. Project complete.
US 79 Section 1: McNutt Creek to FM 685	Jacobs Carter Burgess					-	Summer 2008	TxDOT Project complete.
Limmer Loop Phase 1C (CR 110 to SH 130)	Pate Engineers / JC Evans				04/30/08	10/02/08	05/11/09	Certificate of Completion has been issued. Final project close-out and release of retainage is pending Contractor submission of final waivers of lien, maintenance bond, and record drawings.
2006 ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS
						START	FINISH	
Gattis School Road (Red Bud Ln. to East of Winterfield Dr.) *Managed by Travis County	Half Associates	Cash	Travis County	01/13/09	02/09/09	02/09/09	June 2010	The detention pond and storm sewer system have been completed. Cash has completed lime processing on the north side of the roadway and has begun placing flex base on that side. Travis County continues to anticipate an early completion in first quarter 2010.
Chandler Road - Phase 3B (CR 368/369 to SH 95)	Jacobs Carter Burgess	05/30/09	06/24/09	07/14/09	09/21/09	10/01/09	Sept 2010	Construction activities were limited to pumping water and turning over wet subgrade material to aid with the drying process due to rain and wet conditions on project.
PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS
						START	FINISH	
US 79 Section 4: BUS 79 (Drainage Improvements)	Half Associates	10/31/09	11/19/09	Nov 2009	Dec 2009	Dec 2009	Dec 2010	This project began advertising on 10/31/09. An update meeting with the Taylor City Manager was held on 10/1/09 to discuss outstanding drainage easements. The City of Taylor is pursuing drainage easements and has commitments for all but one easement. Received permits from the UPRR on 9/4/09 for the drainage structures crossing under the railroad. The draft archeological survey regarding drainage improvements was submitted to THC on 3/20/08. Utility relocations are complete.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY ROAD BOND PROGRAM
REVISED November 2, 2009**



PRECINCT 4 - COMMISSIONER RON MORRISON

2006 ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Chandler Road - Phase 3A (FM 1660 to CR 368/369)	SD Kallman	12/06/06	Dec 2009	Jan 2010	Feb 2010	Mar 2010	Mar 2011	Due Diligence Investigations Completion Date: TBD	SD Kallman is proceeding with PS&E using the revised alignment. Preparation of field notes is underway for the revised alignment - submittal of final field notes is anticipated 11/13/09. Submittal of revised PS&E is anticipated 11/20/09. An update meeting with SD Kallman was held on 10/9/09. Comments on the 60% resubmittal from SD Kallman were returned on 2/6/08. SWCA is completing the Categorical Exclusion for intersection at FM 1660. Coordination with utilities is underway.
Arterial A, Phase 1 PS&E (Joe DiMaggio Blvd. to Forest Creek Dr.)	S.D. Kallman	04/11/06	Dec 2008	TBD	TBD	TBD	TBD	Due Diligence Investigations Completion Date: October 2007	Project letting to be scheduled by the City of Round Rock. City of Round Rock has received the finalized UPRR permit and approved execution at the 3/12/09 City Council Meeting. Gas line relocation is complete and fiber relocations are underway. HDR to submit final plans and manual for bidding, incorporating SD Kallman design sheets. SD Kallman submitted hardcopies of the 100% PS&E on 12/15/08 and digital files on 12/16/08. Electronic copies were forwarded to the City of Round Rock and their engineer HDR on 12/16/08.
Arterial A, Phase 2 Schematic (Forest Creek Dr. to Gattis School Rd.)	S.D. Kallman	04/18/06	Sep 2008	N/A				Due Diligence Investigations Completion Date: June 2007	Revised 100% schematic was submitted on 7/30/08 for review. A supplemental agreement to complete design-level efforts sufficient to create field notes for ROW is still pending. A meeting with property owners was held on 4/21/08. A status meeting with SD Kallman was held on 9/10/08.
US 79 Section 2: FM 685 to East Hutto City Limit, through town	TBD	-	-	-	-	-	-	TBD	Section 2: Project is currently on hold pending acquisition of additional UPRR ROW.
US 79 Section 4: BUS 79 (2nd Street) through Taylor (Roadway Improvements)	Half Associates	July 2008	Nov 2009	Dec 2009	Jan 2010	Feb 2010	Sept 2011	Categorical Exclusion Approval: October 2009	The City of Taylor passed a resolution to remove this roadway from the state system on 10/27/09. The revised Programmatic Categorical Exclusion (PCE) was submitted to TxDOT on 10/1/09. The 90% PS&E submittal was received on 9/28/09, and comments were returned 10/14/09. A resolution to remove this roadway from the state system was approved in Commissioner's Court on 8/18/09. A project status meeting with Half was held 7/8/09. A meeting was held with the City of Taylor in July to discuss the project status, and the possibility of having this roadway taken off the state system before construction. TxDOT and FHWA provided archeological clearance on 4/8/09. Taylor is planning to schedule an Open House sometime this fall.
TxDOT PROJECTS	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
FM 1460 (Old Settler's Blvd. to North of University)	Huggins Seiler	Feb 2009	June 2009	July 2009	08/11/09	Oct 2009	Oct 2011	FONSI Determination 10/16/2008	TxDOT let this project 8/11/09. Low bidder was Hunter Industries at \$9,229,357.32 (30% under the engineer's estimate). A change order is in process to extend the project limits north of University.
FM 1460 (North of US 79 to Old Settler's Blvd.)	CP&Y	Design Complete		Apr 2009	05/08/09	July 2009	Jan 2012	Environmental Clearance Date: 10/22/2008	Construction has begun on the new Old Settlers Blvd alignment east of FM 1460. Utility relocations are underway. TxDOT let this project 5/8/09. Low bidder was Cash Construction at \$9,573,943 (39% under the engineer's estimate).
FM 1460 (University to Quail Valley Drive)	Huggins Seiler	Design Stopped		TBD				FONSI Determination 10/16/2008	FONSI issued on Thursday, 10/16/08. Schematic has been approved. PS&E has been stopped due to recent funding shortfalls. A resolution in support of the City of Georgetown's Pass Through Financing Applications was approved on 4/21/09. Discussions have begun with Huggins Seiler and TxDOT regarding revisions to the schematic design to change to an urban typical section. This would set the PS&E back to less than 30% complete.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY PASS THROUGH FINANCING PROGRAM
REVISED November 2, 2009



2000 ROAD BOND COMPLETED PROJECTS	ENGINEER / CONTRACTOR					CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
						START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
IH-35 @ SH 29 Turnarounds CSJ: 0015-08-122	HNTB Corporation / PBS&J / Austin Bridge & Road					10/29/2007	08/26/08	06/02/09	TxDOT accepted the project as of June 2, 2009. The Certificate of Acceptance was issued to the contractor on 10/5/09. The final payment to the contractor has been submitted to the County for payment. HNTB will follow with a contract balancing Change Order. Within 6 months of acceptance from TxDOT, HNTB will submit all required project documentation to TxDOT.
PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	CEI Firm	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
US 79 Section 5b (FM 1063 to Milam County Line) CSJ: 0204-04-042	LAN	JC Evans	Huitt-Zollars	04/29/08	07/14/08	07/23/08	05/28/10	JC Evans continues to excavate and has begun formwork for the wings and headwalls at various culverts on the South side of roadway. They continue to mill the old asphalt pavement in the full depth reconstruction areas and subgrade preparation in the widening areas on the eastbound lanes. Construction activities were limited this week due to the rain and wet conditions on project.	
US 79, Section 5a (E. Taylor to FM 1063) CSJ: 0204-04-040	Jacobs Carter Burgess	Hunter	Huitt-Zollars	11/18/08	01/12/09	01/27/09	05/18/11	Hunter continues to process flex base near FM 619, at the west end of Thrall and on various driveways along the North side of roadway. Construction activities were limited this week due to the rain and wet conditions on project.	
US 183 (San Gabriel River to SH 29) CSJ: 0151-04-063	Dannenbaum	Dan Williams	HDR	08/25/09	Anticipated Nov 2009	Dec 2009	Apr 2012	Received concurrence on award (dated 10/15/09) from TxDOT on 10/27/09. Received sign contracts from Dan Williams Co on 10/26/09. A ROW update meeting was held 10/8/09. 4 parcels still need to be acquired for Phase 1, 3 are going through condemnation. One building tested asbestos positive and will need to be abated. The Court conditionally awarded the construction contract to Dan Williams Company on 8/25/09, for a contract amount of \$14,677,727.84 (38% under the engineer's estimate of \$23.7 million).	
PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
RM 2338 (FM 3405 to Reagan Blvd.) CSJ: 2211-01-023	Steger Bizzell	09/04/09	09/30/09	Oct 2009	Nov 2009	Nov 2009	Feb 2011	Contract was awarded to FT Woods for a contract amount of \$6,944,000 (35% under the engineer's estimate) on 10/27/09. A ROW update meeting was held 10/8/09. ROW appraisals and acquisitions are underway (10 of 34 acquired). Embarq is proceeding with relocations on Parcel 3 once the landowner relocates their fence. Chisholm Trail Special Utility District's Board decided to accept the alternate bid and include the betterment line at their 10/15/09 board meeting. The recommendation for contract award will be placed on next week's Court agenda. The state LOA and FPAA were received on Friday, 8/21/09. The Notification was received on 8/7/09 that the WPAP was approval by TCEQ on 8/3/09. The FONSI (Finding of No Significant Impact) was received on 3/10/09, clearing the project environmentally.	
PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
US 79, Section 3 (E. Hutto to CR 402) CSJ: 0204-02-027	Klotz Associates	12/13/05	July 2009	Dec 2009	Jan 2009	Feb 2009	July 2011	Categorical Exclusion Approved (Need Memo for Revised Typical Section)	The 100% plans were submitted to TxDOT on 10/29/09 for Division review. A contract to demolish the structure on the Winkleman property began advertising on 11/1/09 - demo will allow Oncor relocation to continue. The revised Design Modification Memo to update the CE was submitted to TxDOT on 9/28/09. TxDOT District plan review was held 10/7/09, and TxDOT District & area office comments were received on 10/21/09. 100% PS&E will be submitted to TxDOT for Division review this week. This project is on track to get LOA from TxDOT by 11/20/09. A ROW update meeting was held 10/8/09. All parcels have been acquired or have P & U. The revised schematic was received on 9/17/09 and presented to TxDOT on 9/18/09 for review and comment. Met with Klotz, Alba, & Jonah Water on 9/1/09 - Jonah has completed design and let a contract to begin relocation. Asbestos inspection of the structures to be removed in the ROW has been completed, and 2 structures (Weiss & Davis) tested positive for asbestos. One structure (Winkleman) tested negative.
FM 1660 (CR 134 to CR 101) CSJ: 1566-01-009	Cobb, Fendley & Assoc.	12/13/05	Feb 2010	TBD	TBD	TBD	TBD	Env Assessment FONSI Approval Date: Winter 2009 Public Hearing Date: Fall 2009	Comments were received on 8/20/09 on the revised final schematic submitted to TxDOT on 3/6/09 in response to previous TxDOT Division comments. Remaining biological comments from TxDOT were received on Monday, 4/6/09. Held meeting with TxDOT on 5/18/09 to discuss Indirect & Cumulative Impacts. HNTB is updating the EA for resubmittal to TxDOT.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed