



**WILLIAMSON COUNTY ROAD BOND PROGRAM
REVISED January 15, 2010**



PRECINCT 1 - COMMISSIONER LISA BIRKMAN

2000 ROAD BOND COMPLETED PROJECTS	ENGINEER / CONTRACTOR				CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
Pond Springs Road/Turtle Rock Road Signal	WHM & Huggins / Austin Bridge & Road				01/03/02	04/30/02	07/26/02	Project complete.	
McNeil Road Phase I (SH 45 to north of CR 172)	Gray-Jansing & Associates / RGM				02/09/04	01/29/05	02/18/05	Project complete.	
Avery Ranch Blvd. (183A to Parmer Lane)	By Developer				11/01/06	-	05/10/07	Project complete.	
McNeil Road Phase II (SH 45 to Howard Lane)	Gray-Jansing & Associates / Ranger				01/23/06	02/02/07	07/25/07	Project complete.	
Lakeline Blvd. (Lyndhurst to Parmer Lane)	Carter & Burgess / J.C. Evans				10/25/06	07/20/07	08/25/07	Project complete. Contract close-out package has been prepared and is under QA/QC review.	
2006 ROAD BOND COMPLETED PROJECTS	ENGINEER / CONTRACTOR				CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
RM 620 Interim Improvements Phase I (Turn Lanes at Wyoming Springs, Oaklands & Deep Wood; Pedestrian Improvements)	Half Associates / Aaron Concrete				6/2/2008	01/26/09	01/27/09	The final pay estimate has been processed for payment. The balancing change order has been processed through the County. Final project close-out and release of retainage is pending Contractor submission of affidavit of all bills paid, final waivers of lien and maintenance bond. Record drawings were reviewed by HNTB and returned to the Contractor for revisions.	
SE Inner Loop @ FM 1460 (Intersection Improvements)	LAN, Inc. / JOB Site Construction				6/1/2009	11/06/09	Pending	The contractor has completed the project. A ribbon cutting ceremony was held on 11/13/09. The GEC and Wilco have approved the punch list after adding a few additional items. The Contractor has completed the majority of the punch list items and is waiting for dry conditions to complete the remaining work in the ditches.	
2006 ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
CR 111 / Westinghouse Rd. (From Hewlett Loop to FM 1460)	Huggins/Seiler & Associates	J.C. Evans	Kenneth Mareck	04/15/08	06/06/08	06/16/08	Substantial Completion Due: 6/15/2010	JC Evans is currently working on processing the first course of flex base on the proposed westbound lanes of CR 111 from just east of Scenic Lake to FM 1460. They have completed the installation of the triple barrel 36 in RCP at FM 1460. JC Evans has also started excavating to subgrade on the proposed southbound lane of FM 1460.	
Pond Springs Road (McNeil Rd to US 183)	URS	RGM Constructors	Jerry Batten	05/12/09	06/01/09	06/24/09	Substantial Completion Anticipated: Spring 2010	Subgrade and flex base work continues on the southbound lane widening starting from the north end of the project working south. All cross culvert widening is complete. Sidewalk excavation and installation continues throughout on the east side of the project, and is approximately 80% complete. Driveway pipe and ditch work continues on the west side of Pond Springs. Contractor is laying level-up hot mix adjacent to the ribbon curb on the east side of the project.	
2000 ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
I-35 Northbound Ramps and Frontage Road Ph. 1 (Westinghouse Rd to RM 2243)	HNTB	04/25/06	Nov 2009	TxDOT Letting (TBD)	TBD	TBD		Categorical Exclusion Approved: 01/16/2009 (Ramps) Env Assessment Reevaluation Approval Date : Dec 2009 (FRs)	Received comments from ENV on the revised EA Re-eval on 1/7/10. Document is being revised for submittal this week. Received comments from TDOT on 12/8/09 on the plan and profile sheets including the interim ramp that was submitted to TxDOT for approval on 10/6/09. HNTB is proceeding with 90% PS&E for a February submittal. Three interim ramp alternatives were sent to TxDOT on 6/30/09. A Participation Agreement for mitigation through the RHCP was approved on 4/28/09 with a mitigation fee of \$252,556.00. The Letter of Authorization was received from TxDOT on Wednesday, 2/25/09 for the Ramps portion of the project.
O'Connor Extension (RM 620 to SH 45)	Klotz Associates, Inc.	12/27/04	Dec 2009	May 2010	June 2010	July 2010	Feb 2012	Env Assessment FONSI Approval Date: May 2010 Public Hearing Date: Mar 2010	The TxDOT District plan review was held on 1/15/10. Submitted draft RHCP language for review by TxDOT ENV on 12/28/09. Revised RHCP language received from ENV on 1/8/10. Revised EA to be resubmitted this week. Comment resolution workshop conducted with TxDOT ENV on 12/21/09. Received TxDOT ENV and FHWA comments on the EA on 12/9/09. A Participation Agreement for mitigation for both O'Connor Projects through the WCCF RHCP was approved on 4/28/09 with a mitigation fee in the amount of \$80,430.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY ROAD BOND PROGRAM
REVISED January 15, 2010**



PRECINCT 1 - COMMISSIONER LISA BIRKMAN

2006 ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
O'Connor Overpass (at SH 45)	PBS&J	Feb 2009	Mar 2010	Jul 2010	Aug 2010	Sep 2010	May 2012	To Be Cleared in Conjunction with O'Connor Extension Project	Submitted draft RHCP language for review by TxDOT ENV on 12/28/09. Revised RHCP language received from ENV on 1/8/10. Revised EA to be resubmitted this week. Comment resolution workshop conducted with TxDOT ENV on 12/21/09. PBS&J submitted 60% PS&E on 12/22/09, and comments will be returned this week. PBS&J submitted bridge layouts to TxDOT on 11/2/09 for review and held a bridge layout review meeting with the Austin District Bridge Engineer on 11/17/09. At the Transportation Commission Meeting on 9/27/09, the Commission unanimously voted to fund the project. A Participation Agreement for mitigation for both O'Connor Projects through the WCCF RHCP was approved on 4/28/09 with a mitigation fee in the amount of \$80,430.
RM 620 Safety Improvements (Cornerwood to Wyoming Springs)	Half Associates	Feb 2009	Feb 2011	TxDOT letting Spring/Summer 2011		TBD	TBD	Env Assessment FONSI Approval Date: Spring 2011 Public Hearing Date: Jan 2011	Half is performing detailed analysis of the upstream drainage sheds and preparing the draft traffic report. A meeting was held with TxDOT ENV & District staff on 12/17/09 to discuss the procedure for the review and process of the environmental document. A Draft Classification Letter has been submitted to TxDOT for review. The 30% schematic was submitted on 10/26/09, and a meeting with Half was held 11/2/09 to discuss design issues that will be incorporated into the 60% schematic.
RM 620 at Railroad/Chisholm Trail	TBD	Feb 2009	TBD	Pending City of Round Rock participation				TBD	Williamson County staff has met with City of Round Rock staff. City of Round Rock is securing Council approval of preliminary concept so that project planning can proceed. Half prepared and revised a conceptual layout from IH 35 to Deepwood based on City of Round Rock input. County staff, TxDOT, City of Round Rock, Half, and HNTB met on 6/12/09 to discuss the interim improvements. A follow-up meeting was held on 6/29/09.
RM 620/SH 45/Pearson Ranch Intersection Improvements	TBD	TBD	TBD	TBD				TBD	Continuing discussions with developer. HNTB prepared a conceptual layout of intersection improvements and met with TxDOT to discuss on 9/8/09. Several comments have been addressed and existing traffic data is under review.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY ROAD BOND PROGRAM
REVISED January 15, 2010**



PRECINCT 2 - COMMISSIONER CYNTHIA LONG

2000 ROAD BOND COMPLETED PROJECTS	ENGINEER / CONTRACTOR				CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
Cedar Hollow at SH 29	Haynie Consulting, Inc. /				-	-	-	Project complete.	
CR 175 (FM 1431 to Regional Park)	Baker-Aicklen / Joe Bland				06/07/02	06/16/03	10/09/03	Project complete.	
River Bend Oaks Subdivision	Haynie Consulting, Inc. / Ellis-McGinnis				05/30/02	-	02/28/03	Project complete.	
SH 29 at FM 1869 (Traffic Signal)	WHM /				05/01/02	-	08/20/02	Project complete.	
CR 200 (CR 201 to Lackey Creek)	KC Engineering / Joe Bland				03/17/03	09/22/03	09/22/03	Project complete.	
CR 214 (SH 29 to Rolling Hills Rd.)	Carter & Burgess / Capital Excavation				02/23/04	-	05/11/05	Project complete.	
Ronald W. Reagan Blvd. South Phase I (FM 1431 to FM 2243)	TC&B / Capital Excavation				10/14/02	01/01/05	6/8/2005	Project complete.	
CR 258 (US 183 to Sunset Ridge)	Haynie Consulting, Inc. / Austin Bridge & Road				01/09/06	09/23/06	11/02/06	Project complete.	
San Gabriel Parkway Phase I (Halsey Dr. to CR 273)	Malone Wheeler / J.C. Evans				05/08/06	02/15/07	Pending	The work at the Railroad Crossing is complete. JC Evans has also completed all requested warranty work items. Final Project Closeout is underway.	
Ronald W. Reagan Blvd. North Phase I (SH 29 to FM 3405)	PBS&J / Chasco				04/22/05	03/08/07	06/14/07	Project complete.	
Ronald W. Reagan Blvd. South Phase II (FM 2243 to SH 29)	TC&B / Ranger				01/23/06	02/13/08	09/17/08	The Contractor is continuing to work to complete all items added under Change Order No. 24. Project Close-out will resume once the work is complete. The Record Drawings have been received from the Contractor, reviewed, and found to be complete and accurate.	
US 183 Widening at CR 274 (Turn Lane Improvements)	Malone Wheeler / Austin Bridge & Road				07/09/07	02/18/08	04/28/08	JC Evans completed the final course of flex base on the proposed NB lanes of FM 1460. Their sub AB&R placed the Ty B mix on the NB lane and JC Evans moved traffic over to the east so that the proposed SB lanes can be built. They also moved traffic onto the	
Kauffman Loop (S. of SH 29, East and West of Reagan)	TC&B and Randall Jones / Williamson County				Jan 2008	Sep 2008	June 2009	Project complete by County forces.	
2006 ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
CR 175 Phase 2A Extension (Regional Park to Creekside Meadows)	Haynie Consulting, Inc.	RGM Constructors	Jerry Jansen	02/03/09	Limited NTP Issued: 4/20/2009 Full NTP issued: 7/6/2009	04/20/09	Substantial Completion Anticipated: Jan 2010	RGM continues working on topsoil around both Culverts #1 and #2. They have also completed the MBGF, mow strips, and the rip rap on the median noses in the islands. Subcontractor Wheeler Coatings completed the surface paving for both the northbound and southbound lanes.	
Signal at US 183 and FM 3405	Brown & Gay	Republic ITS	TBD	08/11/09	11/10/09	11/19/09	Feb 2010	RTI is currently working on installing conduit and pull boxes.	
CR 214 Ph 2A - PS&E (Rolling Hills Rd to San Gabriel Ranch Rd.)	Rogers Design Services	FT Woods	TBD	10/13/09	Limited NTP Issued: 12/8/2009 Full NTP anticipated March 2010	Underway, Time Charges Begin with Full NTP	Dec 2010	FT Woods started clearing the ROW on 1/08/10 from the south end of the project heading north. Received TCEQ concurrence to replace most of the erosion control logs with erosion control fence last week. PEC has begun to relocate their utilities on the project.	
2006 ROAD BOND PROJECTS BIDDING / CONTRACTING	ENGINEER / CONTRACTOR	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Left Turn Lanes on US 183 at FM 3405	Brown & Gay	10/31/09	11/19/09	Dec 2009	Feb 2009	Mar 2010	Jun 2010	Bids were opened on 11/19/09. Six (6) bids were received, and the low bidder was Aaron Concrete Contractors. This contract was awarded on 12/1/09 to Aaron Concrete Contractors in the amount of \$379,185.10. A pre-construction meeting will be scheduled in early February. Received confirmation from AT&T on 10/28/09 that their lines are not in conflict and will remain in place.	
2000 ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 179 (Ronald Reagan Blvd. to CR 175)	Karen Friese & Associates	06/01/04	08/29/05		TBD			Due Diligence Investigations Completion Date: TBD	The 100% design package was completed under 2000 Road Bond Program. Completion of Due Diligence documents is dependent upon right of entry. All ROW acquisitions have been completed. AT&T has completed utility relocations.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY ROAD BOND PROGRAM
REVISED January 15, 2010



PRECINCT 2 - COMMISSIONER CYNTHIA LONG

2006 ROAD BOND PROJECTS IN DESIGN (cont.)	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
San Gabriel Parkway, Phase 2 (CR 273 to CR 270)	Malone/ Wheeler	05/01/01	07/25/05		TBD			Due Diligence Investigations Complete	The Section 106 environmental process has been completed. The ACHP has signed the MOA and FHWA has distributed signed copies to all signatories. CTRMA's 183A reevaluation document was approved in January 2009. Construction of CR 274 from the east end of the Phase 1 project to the 183A east ROW is included in CTRMA's 183A Extension Project, which let in November 2009.
CR 214 Ph 2B - Route Study and Schematic (San Gabriel Ranch Rd to US 183)	Rogers Design Services	Sep 2007	June 2009		N/A			TBD	Rogers submitted the draft Route Study Report comparing the four options for review on 11/7/08. Route Study recommendation to be forwarded.
SH 29 Improvements Study & Schematic (DB Woods to Burnet County Line)	Chiang Patel & Yerby, Inc.	Sep 2007	July 2009		N/A			N/A	Comments on the revised schematic for US 183 from FM 3405 to CR 259 were returned on 11/23/09. A meeting with TxDOT district staff was held on 9/3/09 to review the preliminary schematic for US 183 from FM 3405 to CR 259, and get their informal comments before moving forward. CP&Y submitted the Final Ultimate schematic for SH 29 on 9/1/09. CP&Y submitted the preliminary schematic for US 183 from FM 3405 to CR 259 on 6/22/09, and comments were returned on 7/16/09. CP&Y submitted the Final Interim schematic for SH 29 on 5/20/09. The Safety Improvements Study was presented at the 3/24/09 Commissioners Court.
Hero Way (US 183 to CR 269) (formerly Reveille Blvd)	Pape Dawson	May 2009	Feb 2010	Mar 2010	Apr 2010	Apr 2010	Aug 2011	Due Diligence Investigations Completion Date: TBD State CE Approval Date: Anticipated Dec 2009	Pape Dawson submitted the State Categorical Exclusion 12/22/09, and comments were returned 1/7/10. Comments on the 60% PS&E were returned on 12/8/09. Comments on the draft environmental document were returned 12/17/09. Received concurrence from THC on the cultural resources report on 12/1/09. A project status meeting was held with PSI & Pape Dawson on 11/20/09. The CZP was submitted to TCEQ on 11/6/09, and approval is anticipated by the end of the year. An onsite coordination meeting with TxDOT and CapMetro was held Thursday, 10/15/09. ROW acquisition is complete. Utility coordination is underway.
SH 29 Safety Improvements PS&E (CR 260/266 Intersection Improvements, Park Place Dr RTL, Jack Nicklaus Blvd RTL)	Chiang Patel & Yerby, Inc.	Sep 2009	Mar 2010	May 2010	June 2010	July 2010	Dec 2010	N/A	CP&Y submitted 30% plans on 12/9/09, and comments were returned on 12/23/09. A 30% plan review meeting was held with the TxDOT Georgetown Area Office on 12/31/09.
SH 29 Safety Improvements PS&E - Liberty Hill TWLTL (4000' west of Cemetery to CR 200)	Chiang Patel & Yerby, Inc.	Sep 2009	TBD	TxDOT letting		TBD	TBD	N/A	The limits of this project have been extended 4000' west. Design of 30% PS&E is underway.
2006 ROAD BOND PROJECTS Managed by the City of Cedar Park	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Cottonwood Creek Trail (CR 185)	Klotz	Dec 2008	Fall 2009	First Quarter 2010, pending Cedar Park construction funding		TBD	TBD	TBD	Plans are 100% complete. ROW acquisition is underway with four parcels remaining. The Engineer's estimated cost of construction based on 90% plans for the entire project is \$5.7 million.
RM 1431 (183A to Cottonwood Creek Trail)	CP&Y	Dec 2008	Oct 2009	TxDOT December 2009 Letting		Feb 2010	May 2011	PCE Approved	TxDOT let this project on 12/8/09. Apparent low bidder is Hunter Industries, for a contract amount of \$5,538,788.19 (2.3% under engineer's estimate).
Brushy Creek Road (Parmer Ln. to Arrowhead Trail)	LAN	Feb 2009	Fall 2009	First Quarter 2010, pending Cedar Park construction funding		TBD	TBD	Complete	Cedar Park is reviewing the 90% design plans. LAN submitted a 90% plan set for Wilco review on 11/27/09. The environmental portion of the project is complete. The surveyor has begun preparing field notes and sketches for the right-of-way taking along the project. PEC is working on the design of overhead relocations. Relocations will begin once the additional right-of-way parcels are acquired by the City.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY ROAD BOND PROGRAM
REVISED January 15, 2010



PRECINCT 3 - COMMISSIONER VALERIE COVEY

2000 ROAD BOND COMPLETED PROJECTS	ENGINEER / CONTRACTOR				CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
Georgetown Inner Loop - Project 2 (Middle Fork to SH 29) D.B. Wood	PBS&J / Austin Bridge & Road				01/23/02	-	08/04/03	Project complete.	
Georgetown Inner Loop - (CO to Project 2) (Middle Fork to SH 29) D.B. Wood	Steger Bizzell / Austin Bridge & Road				-	-	08/04/03	Project complete.	
Georgetown Inner Loop - Project 4 (FM 2243 to IH-35)	HDR / N/A				-	-	-	Project complete.	
CR 152 Bridge	Steger & Bizzell / Chasco				03/08/04	09/13/04	09/18/04	Project complete.	
Georgetown Inner Loop - Project 1 (FM 2338 to D.B. Woods) Cedar Breaks	PBS&J / Austin Bridge & Road				05/28/02	06/24/04	06/24/04	Project complete.	
Georgetown Inner Loop East (SH 29 to FM 971)	Steger Bizzell / Chasco				04/14/03	06/13/04	01/04/05	Project complete.	
Georgetown Inner Loop East Extension (CR 151 to I-35 BUS)	Steger Bizzell / Joe Bland				06/27/05	10/20/05	12/21/05	Project complete.	
Ronald W. Reagan Blvd. North Phase II (FM 3405 to FM 2338)	PBS&J / JC Evans				03/12/07	05/23/08	05/04/09	Contractor has submitted all required close-out documentation and retainage has been released. Certificate of Acceptance has been issued. The final project close-out package will be prepared by HNTB and delivered to the County.	
2006 ROAD BOND COMPLETED PROJECTS	ENGINEER / CONTRACTOR				CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
12" Water Main Relocation for SH 29 Widening	Steger Bizzell / Herschap				03/05/08	06/11/08	10/01/08	Project Complete. Certificate of Acceptance has been issued. Final Project Close-out package to the County is being prepared.	
SH 29/CR 104, Phase 1 (At New High School and CR 104 Intersection)	Steger Bizzell / Cash Construction				03/01/08	07/28/08	09/23/09	JC Evans completed the final course of flex base on the proposed NB lanes of FM 1460. Their sub AB&R placed the Ty B mix on the NB lane and JC Evans moved traffic over to the east so that the proposed SB lanes can be built. They also moved traffic onto the	
2006 ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Williams Drive (RM 2338) (D.B Wood to FM 3405)	KBR	JC Evans	PBS&J	01/20/09	3/2/2009	3/16/2009	10/6/2010	JC Evans began work on crossing Old Oak with waterline encasement pipe. They worked on excavating, investigating, and preparing for the water tie-ins to transmission mains, which was completed this week. They also installed a Pressure Release Valve Vault along 4T Ranch Road. JC Evans continues to place rip rap on the backslope of the ditch along the south ROW across from N. Lakewood Dr. JC Evans is also working on excavation and embankment in front of Sun City at Del Webb along the north ROW. PEC's relocation is complete. Suddenlink is substantially complete, and is waiting on Verizon to finalize their relocation efforts in order to remove their existing facilities. Verizon is continuing to pull both fiber and copper cables to complete their system from DB Woods to FM 3405. Both the Sedro and FM 3405 huts are in the process of being brought on line. Once their work is complete, Verizon will begin the removal of their existing facilities. Atmos is complete.	
2000 ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Ronald W. Reagan Blvd. North Phase III (FM 2338 - SH 195)	Stanley & Associates	Nov 2006	Jan 2010	Mar 2010	Apr 2010	May 2010	Nov 2011	Env. Assessment Approval Date: Oct 2008 Due Diligence Investigations Completion Date: Oct 2008	Stanley is finalizing the plans for an ultimate 4-lane section, designing as a county road and taking alternate bids for developer's proposed enhancements. A ROW update meeting was held 1/13/10. The developer needs to acquire 2 additional parcels from Del Webb before dedicating the ROW to the County. Mitigation measures detailed in the permit with the Regional Habitation Conservation Plan (RHCP) will apply to this project.
2006 ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 104, Phase 2 Schematic and PS&E (From SH 130 to South of New School property)	Steger Bizzell	June 2008	Dec 2009	Feb 2010	May 2010	June 2010	June 2011	Categorical Exclusion Approval Date : Spring 2010	The TxDOT District plan review was held 11/18/09, and comments from the meeting are currently being addressed. Revised plans will be submitted for TxDOT DES review this week. Project is currently scheduled for May 2010 on TxDOT's letting schedule. Received notification from TxDOT on 10/26/09 that this bridge has been moved up to the FY 2010 letting schedule for off-system bridges. A ROW update meeting was held on 1/13/10. All 6 offers have been made & 4 parcels have agreements. On 10/7/09, TxDOT provided clearance language for Historic and Cultural resources. Design changes have been incorporated into the PCE and it was submitted to TxDOT AUS on 12/29/09. TxDOT AUS submitted the PCE to TxDOT ENV on 1/11/10.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY ROAD BOND PROGRAM
REVISED January 15, 2010**



PRECINCT 3 - COMMISSIONER VALERIE COVEY

2006 ROAD BOND PROJECTS IN DESIGN (cont.)	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
I-35 Northbound Frontage Road Phase 2 (RM 2243 to SH 29)	HNTB	May 2007	TBD (On Hold)	TxDOT Letting TBD		TBD	TBD	Env Assessment Reevaluation Approval Date : Pending TxDOT schedule Open House Date: TBD	Final Design of Phase 2 is on hold pending environmental clearance. Received comments from ENV on the revised document on 1/7/10. Document is being revised for submittal this week. A Participation Agreement for mitigation through the RHCP was approved on 4/28/09 with a mitigation fee of \$252,556.00. An approval letter was received from TxDOT agreeing to the phasing changes on 3/25/09 pursuant to the completion of the ENV process and Interstate Access Justification (IAJ, approved 4/17/09) that the Ramps and Phase 1 of the Frontage Roads from north of Blue Springs to RM 2243 be let as the first project and Phase 2 of the Frontage Roads from RM 2243 to SH 29 would let at a later date.
Ronald W. Reagan Blvd. North Phase IV (SH 195 to CR 237)	AECOM (TCB)	Nov 2008	Feb 2010	Sept 2010	Oct 2010	Nov 2010	May 2010	Env. Assessment Approval Date: Spring 2010 Due Diligence Investigations Completion Date: TBD	AECOM submitted the final schematic on 12/21/09, and is preparing the 60% PS&E. Returned comments to SWCA on archeology and historic survey reports on 11/16/09. The revised schematic was submitted on 11/16/09, and comments were returned on 12/11/09. The preliminary schematic was submitted on 10/5/09, and comments were returned 10/14/09. Comments on the Conceptual Traffic Control plan were returned 10/30/09. Met with county staff, AECOM, and Rogers Design Services on 9/1/09, to discuss the county's plans to widen CR 237, and how that would impact the RR North Phase 4 project.
SH 29 Georgetown Bypass (DB Wood to East of SH 130)	Kennedy Consulting	Feb 2009	Suspended					Suspended	Received a copy of all deliverables to date from Kennedy on 10/15/09. Notice of Suspension was issued to Kennedy on 9/28/09. Work on the environmental study is suspended effective 10/8/09. A meeting was held with the City of Georgetown on 10/5/09 to discuss the western half of the bypass. The Draft Preliminary Study Area Determination Report was submitted on 9/15/09. The Draft Coordination Plan, including the Purpose and Need Statement, was submitted on 8/4/09.
Southwest Bypass (RM 2243 to IH 35)	Kennedy Consulting	TBD	TBD			TBD		TBD	Kennedy is revising a draft work authorization to prepare PS&E for a two-lane, new location roadway from RM 2243 to IH 35 in southwest Georgetown.
TxDOT PROJECTS	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
SH 195 Segment 1 (Bell County Line to 3 mi south of SH 138) ROW Acquisition and Utility Coordination	TxDOT	TxDOT managing Design of SH 195 - PS&E is 95% complete Anticipated Letting is Fall 2010				TBD	TBD	TxDOT managing Environmental Clearance	A work session with Cobb Fendley and Sheets & Crossfield was held on 11/6/09 to determine when ROW and utilities would be clear on Segment 1. An update meeting with TxDOT was held on 9/18/09. TxDOT is currently revising the EA Re-eval to reflect design & ROW changes. Segment 1 will likely let in late 2010. A ROW update meeting was held on 1/13/10. Offers & condemnations are underway for Segment 1. PEC & Oncor have begun relocations in Segment 1. City of Florence and CTSUD are ready to begin relocations along Segment 1 pending ROW acquisition of the remaining parcels. Embarq scheduled to begin relocation by the end of January.
SH 195 Segment 2 (3 to 4.60 mi south of SH 138) ROW Acquisition and Utility Coordination	TxDOT	TxDOT managing Design of SH 195 - PS&E is 95% complete Anticipated Letting is Spring 2014 (pending funding)				TBD	TBD	TxDOT managing Environmental Clearance	An update meeting with TxDOT was held on 9/18/09. TxDOT is currently revising the EA Re-eval to reflect design & ROW changes. A ROW update meeting was held on 1/13/10. Appraisals are now underway for Segment 2. The ILA with Chisholm Trail SUD has been executed. Utility Agreement forms and plans were distributed to Embarq, Oncor Electric, City of Georgetown Water, Georgetown Electric, PEC, CTSUD, LCRA and the Brazos Valley River Authority.
SH 195 Segment 3 (4.60 mi south of SH 138 to south of Ronald Reagan) ROW Acquisition and Utility Coordination	TxDOT	TxDOT managing Design of SH 195 - PS&E is 95% complete Anticipated Letting is Spring 2011				TBD	TBD	TxDOT managing Environmental Clearance	An update meeting with TxDOT was held on 9/18/09. TxDOT is currently revising the EA Re-eval to reflect design & ROW changes. A ROW update meeting was held on 1/13/10. Appraisals are underway for Segment 3. The ILA with Chisholm Trail SUD has been executed. Utility Agreement forms and plans were distributed to Embarq, Oncor Electric, City of Georgetown Water, Georgetown Electric, PEC, CTSUD, LCRA and the Brazos Valley River Authority.
SH 195 Segment 4 (South of Ronald Reagan to IH 35) ROW Acquisition and Utility Coordination	TxDOT	TxDOT managing Design of SH 195 - PS&E is 95% complete Anticipated Letting is Spring 2011				TBD	TBD	TxDOT managing Environmental Clearance	An update meeting with TxDOT was held on 9/18/09. TxDOT is currently revising the EA Re-eval to reflect design & ROW changes. A ROW update meeting was held on 1/13/10. Appraisals are underway for Segment 4. The ILA with Chisholm Trail SUD has been executed. Utility Agreement forms and plans were distributed to Embarq, Oncor Electric, City of Georgetown Water, Georgetown Electric, PEC, CTSUD, LCRA and the Brazos Valley River Authority.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY ROAD BOND PROGRAM
REVISED January 15, 2010**



PRECINCT 4 - COMMISSIONER RON MORRISON

2000 ROAD BOND COMPLETED PROJECTS	ENGINEER / CONTRACTOR				CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
Bridge Replacements Package I (CR 406, CR 390 & CR 427)	HDR / Ellis-McGinnis				06/25/02	11/22/02	12/05/02	Project complete.	
CR 412 (FM 619 to CR 421)	Inland Civil / RGM				10/31/02	-	08/27/03	Project complete.	
CR 368/369 (CR 101 to CR 366)	Haynie Consulting, Inc. /				06/03/02	-	Apr 2003	Project complete.	
CR 300/CR 301 (FM 972 to FM 971)	Pate Engineers / Capital Excavation				08/04/03	01/10/04	10/05/04	Project complete.	
Bridge Replacements Package IIA (CR 424)	HDR / FT Woods				11/03/03	-	01/06/04	Project complete.	
Chandler Road (West of FM 1460 to CR110)	Denmon Engineering / J.C. Evans				08/04/03	03/16/05	03/14/06	Project complete.	
CR 137 (County Line to FM 1660)	Pate Engineers / J.C. Evans				01/24/05	10/20/05	04/12/06	Project complete.	
CR 112 - Phase I (Chandler Rd to FM 1460)	Baker-Aicklen / J.C. Evans				03/05/05	08/31/05	09/07/06	Project complete.	
Limmer Loop Phase 1A (CR 136, CR 164 & CR 119)	Pate Engineers / Chasco				11/15/04	07/07/06	02/08/07	Project complete.	
US 79 Section 3A: CR 402 to Mustang Creek	Carter & Burgess / Joe Bland				Jan 2005	-	Nov 2006	TxDOT Project complete.	
Chandler Road - Phase II (CR110 to FM 1660)	Reynolds Smith & Hills / Rodman				09/18/06	12/10/07	05/23/08	Under Warranty. Project complete. Close-out package being prepared.	
Limmer Loop Phase 1B (Haybarn Lane to CR 119)	Pate Engineers / Cash				03/12/07	03/05/08	04/07/08	JC Evans completed the final course of flex base on the proposed NB lanes of FM 1460. Their sub AB&R placed the Ty B mix on the NB lane and JC Evans moved traffic over to the east so that the proposed SB lanes can be built. They also moved traffic onto the	
US 79 Section 1: McNutt Creek to FM 685	Jacobs Carter Burgess					-	Summer 2008	TxDOT Project complete.	
Limmer Loop Phase 1C (CR 110 to SH 130)	Pate Engineers / JC Evans				04/30/08	10/02/08	05/11/09	The Contractor has submitted all necessary close-out documentation. The pay estimate for release of retainage has been processed. The Certificate of Acceptance will be issued by the end of the year.	
2006 ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Gattis School Road (Red Bud Ln. to East of Winterfield Dr.) *Managed by Travis County	Half Associates	Cash	Travis County	01/13/09	02/09/09	02/09/09	April 2010	The project is about 70% complete. The detention pond and storm sewer system have been completed. Cash continues processing flex base on the north side and installing curb and gutter. Travis County continues to anticipate an early completion in first quarter 2010.	
Chandler Road - Phase 3B (CR 368/369 to SH 95)	Jacobs Carter Burgess	05/30/09	06/24/09	07/14/09	09/21/09	10/01/09	Sept 2010	Chasco completed formwork and poured concrete on the downstream wings for drainage culvert "G" and the footing for drainage culvert "J1". Chasco began placement of driveway pipes on the East side of SH 95 and continues with embankment of subgrade continues for section of roadway located West of CR 365.	
PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
US 79 Section 4: BUS 79 (Drainage Improvements)	Half Associates	10/31/09	11/19/09	Dec 2009	Jan 2010	Jan 2010	Jan 2011	The contract was awarded to Austin Engineering for \$3,735,873.35 on 12/15/09. A pre-construction meeting will be scheduled this month. An update meeting with the Taylor City Manager was held on 10/1/09 to discuss outstanding drainage easements. The City of Taylor is pursuing drainage easements and has commitments for all but one easement. Received permits from the UPRR on 9/4/09 for the drainage structures crossing under the railroad. The draft archeological survey regarding drainage improvements was submitted to THC on 3/20/08. Utility relocations are complete.	
2006 ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Chandler Road - Phase 3A (FM 1660 to CR 368/369)	SD Kallman	12/06/06	June 2010	Nov 2010	Dec 2010	Jan 2011	Jan 2012	Due Diligence Investigations Completion Date: TBD	SD Kallman submitted the 90% PS&E on 12/11/09, and electronic files (except hydraulic data) on 12/22/09. Hydraulic data was submitted on 12/31/09, allowing review of the 90% PS&E to begin. Field notes were submitted on 11/19/09; and are under review with the 90% PS&E. An update meeting with SD Kallman was held on 10/9/09. Comments on the 60% resubmittal from SD Kallman were returned on 2/6/08. SWCA is completing the Categorical Exclusion for intersection at FM 1660. Coordination with utilities is underway.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY ROAD BOND PROGRAM
REVISED January 15, 2010



PRECINCT 4 - COMMISSIONER RON MORRISON

2006 ROAD BOND PROJECTS IN DESIGN (cont.)	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Arterial A, Phase 1 PS&E (Joe DiMaggio Blvd. to Forest Creek Dr.)	SD Kallman	04/11/06	Dec 2008	TBD	TBD	TBD	TBD	Due Diligence Investigations Completion Date: October 2007	Project letting to be scheduled by the City of Round Rock. City of Round Rock has received the finalized UPRR permit and approved execution at the 3/12/09 City Council Meeting. Gas line relocation is complete and fiber relocations are underway. HDR to submit final plans and manual for bidding, incorporating SD Kallman design sheets. SD Kallman submitted hardcopies of the 100% PS&E on 12/15/08 and digital files on 12/16/08. Electronic copies were forwarded to the City of Round Rock and their engineer HDR on 12/16/08.
Arterial A, Phase 2 Schematic (Forest Creek Dr. to Gattis School Rd.)	SD Kallman	04/18/06	Sep 2008	N/A				Due Diligence Investigations Completion Date: June 2007	Revised 100% schematic was submitted on 7/30/08 for review. A supplemental agreement to complete design-level efforts sufficient to create field notes for ROW is still pending. A meeting with property owners was held on 4/21/08. A status meeting with SD Kallman was held on 9/10/08.
US 79 Section 2: FM 685 to East Hutto City Limit, through town	TBD	-	-	-	-	-	-	TBD	Section 2: Project is currently on hold pending acquisition of additional UPRR ROW.
US 79 Section 4: BUS 79 (2nd Street) through Taylor (Roadway Improvements)	Half Associates	July 2008	Nov 2009	May 2010	June 2010 (pending removal of roadway from TxDOT system)	July 2010	Feb 2012	Categorical Exclusion Approval: October 2009	Comments on the final plans were returned on 12/29/09. The City of Taylor hosted an open house on 12/15/09. Received notice from TxDOT that part of the ROW needed for this project belongs to TxDOT and must be surveyed and appraised. ROW survey and appraisals are underway and anticipated to be complete by the end of January. Received notice on 11/2/09 that the State Categorical Exclusion (SCE) was approved on 10/22/09. The City of Taylor passed a resolution to remove this roadway from the state system on 10/27/09. A resolution to remove this roadway from the state system was approved in Commissioner's Court on 8/18/09. TxDOT and FHWA provided archeological clearance on 4/8/09.
CR 138 (SH 130 to CR 137)	Baker-Aicklen	Jan 2010	May 2010	TBD				Due Diligence Investigations Completion Date: TBD	A kickoff meeting with Baker-Aicklen was held 12/23/09 to discuss project scope & schedule.
CR 170 (SH 45 to Pflugerville Loop)	Baker-Aicklen	TBD	TBD	TBD				TBD	A PSA and a Work Authorization with Baker-Aicklen were approved on 12/1/09.
TxDOT PROJECTS	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
FM 1460 (Old Settler's Blvd. to North of University)	Huggins Seiler	Feb 2009	June 2009	July 2009	08/11/09	Oct 2009	Oct 2011	FONSI Determination 10/16/2008	Hunter is proceeding with clearing, excavation and embankment on the north end of the project. Low bidder was Hunter Industries at \$9,229,357.32 (30% under the engineer's estimate). A change order is in process to extend the project limits north of University.
FM 1460 (North of US 79 to Old Settler's Blvd.)	CP&Y	Design Complete		Apr 2009	05/08/09	July 2009	Jan 2012	Environmental Clearance Date: 10/22/2008	Construction has begun on the new Old Settlers Blvd alignment east of FM 1460. Utility relocations are underway. Low bidder was Cash Construction at \$9,573,943 (39% under the engineer's estimate).
FM 1460 (University to Quail Valley Drive)	Huggins Seiler	Design Stopped		TBD				FONSI Determination 10/16/2008	FONSI issued on Thursday, 10/16/08. Schematic has been approved. PS&E has been stopped due to recent funding shortfalls. A resolution in support of the City of Georgetown's Pass Through Financing Applications was approved on 4/21/09. Discussions have begun with Huggins Seiler and TxDOT regarding revisions to the schematic design to change to an urban typical section. This would set the PS&E back to less than 30% complete.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY PASS THROUGH FINANCING PROGRAM
REVISED January 15, 2010



2000 ROAD BOND COMPLETED PROJECTS	ENGINEER / CONTRACTOR				CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
IH-35 @ SH 29 Turnarounds CSJ: 0015-08-122	HNTB Corporation / PBS&J / Austin Bridge & Road				10/29/2007	08/26/08	06/02/09	TxDOT accepted the project as of June 2, 2009. The Certificate of Acceptance was issued to the contractor on 10/5/09. The final payment to the contractor has been submitted to the County for payment. HNTB will follow with a contract balancing Change Order. Within 6 months of acceptance from TxDOT, HNTB will submit all required project documentation to TxDOT.	
PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	CEI Firm	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
US 79 Section 5b (FM 1063 to Milam County Line) CSJ: 0204-04-042	LAN	JC Evans	Huitt-Zollars	04/29/08	07/14/08	07/23/08	05/28/10	JC Evans completed processing, re-mixing and curing lime in the full-depth reconstruction area on the eastbound lanes over Culvert #7 and Culvert #10. They began processing flex base over Culvert #10 and continue with subgrade prep for turn lanes at various locations and prime was placed on section of roadway over Culvert #11.	
US 79, Section 5a (E. Taylor to FM 1063) CSJ: 0204-04-040	Jacobs Carter Burgess	Hunter	Huitt-Zollars	11/18/08	01/12/09	01/27/09	05/18/11	Hunter continues to mill existing asphalt pavement and pave in Thrall. Hunter continued with excavation of the north ditch to grade and resumed placement of topsoil. Construction continues on the detour pavement located near FM 619.	
US 183 (San Gabriel River to SH 29) CSJ: 0151-04-063	Dannenbaum	Dan Williams	HDR	08/25/09	12/21/09	12/21/09	Apr 2012	Clearing and placement of erosion control measures continues on the South end of project. Dan Williams began drilling foundation shafts for the San Gabriel bridge. The ground breaking ceremony for this project was held on Wednesday, 01/06/10. One building tested asbestos positive and will need to be abated.	
PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
RM 2338 (FM 3405 to Reagan Blvd.) CSJ: 2211-01-023	Steger Bizzell	12/20/09	01/13/10	Feb 2010	Mar 2010	Mar 2010	Jun 2011	A pre-bid meeting was held on 12/30/09, and the bid opening was held on 1/13/10. Seven bids were received, and the apparent low bidder is Joe Bland Construction with a contract amount of \$8,700,198.56 (includes CTSUD alternate upgrade). A ROW update meeting was held 1/13/10. ROW appraisals and acquisitions are underway (24 of 34 acquired). Embarq relocations have begun and PEC relocations will begin by the end of January.	
PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
US 79, Section 3 (E. Hutto to CR 402) CSJ: 0204-02-027	Klotz Associates	12/13/05	July 2009	Feb 2010 (pending TxDOT LOA)	Mar 2010	Apr 2010	Sep 2011	Categorical Exclusion Approved (Notice of Design Change and Statement of Continuous Activity approved)	Received notice on 1/4/10 that FHWA approved the Notice of Design Change and Statement of Continuous Activity on 12/30/09. Revised plan sheets were submitted to TxDOT on 11/19/09. A meeting with TxDOT & FHWA was held on 11/19/09 to discuss the revised design. A revised Notice of Design Change and Statement of Continuous Activity was submitted on 11/19/09. Comments were received between 11/5/09 and 11/12/09, and responses were submitted 11/12/09. The 100% plans were submitted to TxDOT on 10/29/09 for Division review. Demolition of the structure on the Winkleman property is complete, and Oncor relocation has begun. A ROW update meeting was held 1/13/10. A TCE has been obtained to demolish the Weiss house. All parcels have been acquired or have P & U. The revised schematic was received on 9/17/09 and presented to TxDOT on 9/18/09 for review and comment. Met with Klotz, Alba, & Jonah Water on 9/1/09 - Jonah has completed design and let a contract to begin relocation. Asbestos inspection of the structures to be removed in the ROW has been completed, and 2 structures (Weiss & Davis) tested positive for asbestos.
FM 1660 (CR 134 to CR 101) CSJ: 1566-01-009	Cobb, Fendley & Assoc.	12/13/05	Feb 2010	TBD	TBD	TBD	TBD	Env Assessment FONSI Approval Date: Winter 2010 Public Hearing Date: Fall 2010	Comments were received from TxDOT Austin District on 12/8/09 on the revised EA submitted to TxDOT on 11/2/09 for review. Comments were received on 8/20/09 on the revised final schematic submitted to TxDOT on 3/6/09 in response to previous TxDOT Division comments.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed