

Williamson County Road Bond Program Executive Summary  
November 16, 2009

PRECINCT 1 – Commissioner Lisa Birkman

**CR 111/Westinghouse Rd** – The temporary widening of FM 1460 was completed and construction has begun on the proposed northbound lanes.

**Pond Springs Road** – Reconstruction of the Sparkling Creek intersection has begun, and work continues on the southbound lane widening. The first phase of paving is scheduled for the 1<sup>st</sup> week in December.

**SE Inner Loop @ FM 1460** – Substantial completion was issued on 11/10/09. A ribbon cutting ceremony was held on 11/13/09.

**O'Connor Overpass** – PBS&J submitted bridge layouts to TxDOT on 11/2/09.

PRECINCT 2 – Commissioner Cynthia Long

**US 183 @ FM 3405 Left Turn Lane** – A pre-bid meeting was held on 11/9/09. Bids are due 11/19/09.

**CR 214 Phase 2A** – Signed contracts have been received from FT Woods Construction and executed by the County. A pre-construction conference is tentatively scheduled for 12/4/09.

**Hero Way (Reveille)** – The Contributing Zone Plan (CZP) was submitted to TCEQ on 11/6/09. Submittal of 60% PS&E is anticipated this week.

PRECINCT 3 – Commissioner Valerie Covey

**Williams Drive (RM 2338)** – SWCA visited the project to look at the cave found in the CTSUD easement. SWCA has reported the feature to TCEQ & secured permission to excavate for biological investigation. Two of the three required site visits have been completed with no species found. No project delays are anticipated.

**CR 104, Phase 2** – Received notification from TxDOT on 10/26/09 that this bridge has been moved up to the FY 2010 letting schedule for off-system bridges. The TxDOT District plan review has been scheduled for 11/18/09. Project is currently scheduled for May 2009 on TxDOT's letting schedule.

**Reagan Blvd. North, Ph 3** – The PSA and work authorization for Stanley were approved by the Court on 10/27/09. Design work is proceeding.

**Reagan Blvd. North, Ph 4** – Comments on the Conceptual Traffic Control Plan were returned to AECOM on 10/30/09. AECOM is addressing these comments and finalizing the schematic.

Williamson County Road Bond Program Executive Summary  
November 16, 2009

PRECINCT 4 – Commissioner Ron Morrison

**BUS 79 Drainage Improvements** – A pre-bid meeting was held on 11/9/09. Bids are due 11/19/09.

**BUS 79 Roadway Improvements (2<sup>nd</sup> Street – Taylor)** – The 100% PS&E was submitted on 11/6/09 and is currently under review. Received notice on 11/2/09 that the State Categorical Exclusion (SCE) was approved on 10/22/09. The City of Taylor passed a resolution to remove this roadway from the state system on 10/27/09. TxDOT is anticipated to concur at the January Commission meeting.